



Job:	UUCA					Project #:	5118-21									
Location:											Revised:	10/4/2021				

Day of Week	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	
Activity	10/4	10/5	10/6	10/7	10/8	10/9	10/10	10/11	10/12	10/13	10/14	10/15	10/16	10/17	10/18	10/19	10/20	10/21	10/22	10/23	10/24	10/25	10/26	10/27	10/28	10/29	
Sanctuary construction																											
Interior																											
structural truss modifications	X	X	X	X	X																						
lay out new walls																											
sprinkler systems rough in	X	X	X	X	X																						
MEP overhead rough in	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X								
wall framing	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X								
in-wall rough in								X	X	X	X	X			X	X	X	X	X			X	X	X	X	X	
one side walls																						X	X	X	X	X	
wall inspections																									X	X	
hang and finish walls																						X	X	X	X	X	
ceiling framing (sanctuary)	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X								
ceiling rough in -MEP and sprinkler				X	X			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X	
GYP ceiling inspections																											
SCHOOL BUILDING - 2ND FLOOR																											
wall layout																											
top track																											
metal stud framing	X	X	X	X	X			X	X	X	X	X			x	x	x	x	x								
overhead MEP rough	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X	
CMU walls								X	X	X	X	X			X	X	X	X	X								
wall rough in								X	X	X	X	X			X	X	X	X	X			X	X	X			
BLOCKING															X	X	X					X	X	X			
1ST FLOOR																											
ELEVATOR PIT CONSTRUCTION	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X	
Saw cut for plumbing ug																											
undeground PLUMBING ROUGH IN																											
inspection																											
PREP AND POUR BACK TRENCHES	X	X	X	X	X	X																					



Job:	UUCA					Project #:	5118-21									
Location:											Revised:	10/4/2021				

Day of Week	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	
Activity	10/4	10/5	10/6	10/7	10/8	10/9	10/10	10/11	10/12	10/13	10/14	10/15	10/16	10/17	10/18	10/19	10/20	10/21	10/22	10/23	10/24	10/25	10/26	10/27	10/28	10/29	
CMU WALLS								X	X	X	X	X			X	X	X	X	X								
fir out perimeter walls								X	X	X	X	X			X	X	X	X	X								
new drywall partitions								X	X	X	X	X			X	X	X	X	X								
overhead rough in MEP								X	X	X	X	X			X	X	X	X	X			X	X	X	X	X	
overhead sprinkler systems - rough	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X	
MEP wall rough in								X	X	X	X	X			X	X	X	X	X			X	X	X	X	X	
Exterior																											
mechanical/vestibule room slab on grade																											
mechanical room framing																											
new ADA ramp																											
HVAC equipment pads																											
roofing																											
window replacements																											
wood repair																											